

APPENDIX 8 RISK REGISTER - Glasfryn Road (Accommodation Works)

Risk Management Toolkit		
Risk Ref	Risk Category	
PR.	Programme Risks	General risks associated with development and delivery of Consortia RTP programmes
1.0	Strategic Risks	General influences and factors from external sources that could affect individual project
2.0	Procedural	
3.0	Design & Environmental Mitigation	Risks and uncertainties affecting individual projects
4.0	Project Construction	Risks and uncertainties affecting individual projects
5.0	Supervision	
6.0	Land Availability and Costs	
7.0	Statutory Undertakers	

Risk Scoring		Risk Categorisation			
Likelihood of Risk		Probability			
1-3 (Unlikely)		Unlikely	Likely	Very Likely	
4-6 (Likely)		Impact	High	Amber	Red
7-9 (Very Likely)			Medium	Green	Amber
Impact of Risk			Low	Green	Green
1-3 (low)					
4-6 (Medium)					
7-9 (High)					

Risk ID	Description	Direct Consequence	Mitigation	Cost of Mitigation £	Stage Risk Occurs	Stage Risk Impact	Risk Impact Range Estimates £				Impact Rating (A)	Probability		Combined Risk Matrix Score (AxB)	Risk Owner	Action By	Action By Date	Review Date	Comments/Decisions
							Minimum	Most Likely	Maximum	Change since last review		Probability Rating (B)	Probability of Occurrence %						
PR	Programme Risks						Estimates to be provided for Schemes at or over £250k				Example scores and severities (colours) shown below.								
	Strategic																		
PR.1	Changes/additional elements to WG requirements. Increases management time and potentially deflects attention away from Delivery.	Deflects attention away from Scheme Delivery and compromises budget control.	Greater collaboration between WG and PCC								3	3		9	WG/PCC				
PR.2	Late confirmation of available budget.	Less than optimum programme delivery	Timely confirmation of allocated budgets by WG								2	3		6	WG/PCC				
PR.3	Late delivery of Terms and Conditions (Guidance)	Less than optimum programme delivery	Timely confirmation of Guidance by WG								1	3		3	WG/PCC				
PR.4	Funding awarded for 1st Phase, but not 2nd Phase	Road not constructed	Apply to future funding opportunities.								4	4		16	PCC				
	Organisational																		
PR.6	Unwillingness by PCC to identify slow progress	Budget control compromised	Increase effectiveness of reporting mechanisms to senior management								4	3		12	PCC				
PR.7	Internal approval processes within PCC	Scheme delivery and budget control compromised.	Awareness of internal processes.								2	2		4	PCC				
PR.8	PCC financial systems and processes regarding payments and claims	Budget control compromised	Awareness of internal processes.								2	2		4	PCC				
PR.9	Terms and Conditions for grant onerous and require significant resources to ensure compliance	Compromised programme delivery	Ensure that WG requirements are fully understood and provide the resources required to ensure compliance.								3	3		9	PCC/WG				
	Financial																		
PR.10	Financial reporting is not up to date at time of reports	Budgetary control is compromised	Provision of up to date details of costs								6	3		18	PCC				
PR.11	Spend profiles provided prove not to be robust.	Budgetary control is compromised	Ensure that the Programmes submitted to WG are deliverable and that the spend profiles are robust and do not bias the spend towards the end of the financial year.								5	3		15	PCC				
PR.12	Excessive changes to spend profiles, particularly with predicted spend shifting to Q3 and especially Q4.	Budgetary control is compromised - leading to difficulties towards year end particularly	Ensure that programme is effectively managed:- a) Must have Approved back-up plan to deal with any drift in the programme and to ensure surety of budgetary spend; b) Must make timely decisions to re-allocate spend; c) Must have large number of projects ready to start in April.								7	3		21	PCC				
PR.13	Potential Opportunity linked to Effective Programme and Budgetary Management	Effective budgetary control particularly with programme spend being focused in Q1 and Q2 provides potential for additional allocations from WG later in the financial year should re-allocated funds from other programmes become available	Ensure that programmes are well structured and deliverable. Exercise effective budgetary control. Focus on delivering high levels of spend in Q1 and Q2. Additional/reserve schemes should be a state of readiness to take up availability of additional budget.								3	3		9	PCC				
PR.14	Application for payments not timely and in-line with spend profiles.	WG incur fines from the Treasury - and creates overall budgeting difficulties for WG	Ensure that payment applications are submitted strictly in accordance with WG Guidance.								7	3		21	PCC				
PR.15	Poor Value for Money:- Due to over-scoping or over-design in order to achieve outcomes	Poor use of available funding and potential to compromised programme delivery.	Close scrutiny and use of peer reviews. Culture of Value Engineering to be developed within delivery teams and "challenge".								7	3		21	PCC				
PR.16	Funding Overspend	Potential overspend and requirement to seek additional funds for project	Regular project reviews and update of financial forecasting and Risk Register								7	3		21	PCC				
PR.17	Compliance with Funding bodies requirements	Potential to withhold funding	All requirements to be circulated to Project Team and regularly reviewed								3	3		9	PCC				
PR.18	Tender returns exceed estimates	Potential lack of funding	Value Engineering potential to some elements of the scheme								7	3		21	PCC				
	Technical																		
PR.19	Lack of capacity within PCC in terms of design/construction/supervision/project management.	Requires use of external consultants which increases costs and limits the ability PCC to increase experience.	Increase in-house capacity - potential for Local Authorities to collaborate on scheme design and delivery.								3	3		9	PCC				
PR.20	Consideration of project risk not adequately covered.	Delivery and budgetary control compromised	Robust consideration of Risk must be enshrined in the preparation of programmes. Risk allowances must be confirmed at the time the Programme is submitted to WG. Risks shall be effectively managed throughout the preparation and delivery of the Programme.								7	3		21	PCC				
	Projects																		
1.0	Strategic Risks	General influencers and factors from external sources that could effect individual project																	
1.01	Reliant on successful bid submission	If the bid is not successful the project will not be constructed	Alternative sources of funding would be sought. A reduced scheme would be examined depending on resources available.								8	2		16	PCC				
1.02	Completion outside required timescales	non completion of the project/non compliant with funding conditions.	Robust management								7	3		21	PCC				
1.03	City Council and other stakeholders	Delay	Early consultation								3	3		9	PCC				
1.04	Claims and complaints from adjacent businesses for reduced trade during works	Cost	Early consultation, contractor to provide suitable means of access for duration of works								2	2		4	PCC				
1.05	Claims from adjacent property owners for damage	Cost increase	Undertake property condition surveys prior to works commencement if appropriate.								5	1		5	PCC				
2.0	Procedural	Scheme specific risks																	
2.01	Planning Permission	Delay	PCNP have confirmed it is permitted development.								5	2		10	PCC				
2.03	Detailed design may highlight physical complications.	Delay/Cost	Detail design completed								5	2		10	PCC				
2.04	Tender returns are greater than budgeted	Cost increase	Robust system for scheme estimate, ensure sufficient contingency allowed.								5	3		15	PCC				
3.0	Design & Environmental Mitigation	Scheme specific risks																	
3.01	Failure to identify, manage or consult on risk	Project put in jeopardy	Undertake regular reviews								3	1		3	PCC				
3.02	Ecological impact	Project delay	Ecological review has been undertaken								2	3		6	PCC				
3.03	Drainage issues - lack of positive outlet	Cost	Appropriate investigation (Undertaken)								3	1		3	PCC				
3.04	Geotechnical investigation identifies unexpected ground conditions	Delay Cost	Appropriate GI (GI Undertaken)								3	3		9	PCC				
3.05	Possible onerous Traffic Management requirements	Delay and Cost	Review and seek approval with Streetcare/Traffic								4	2		8	PCC				
4.0	Project Construction	Scheme specific risks																	
4.01	Scheme costs exceeds funding allocation	Scheme needs to be curtailed or additional funds sought.	Undertake regular reviews to monitor progress and expenditure								7	3		21	PCC				
4.02	Contractor does not have sufficient resources to complete project to timescales	Delay	Review resources with Contractor prior to appointment, suitable Liquidated Damages's to be included in contract (if appropriate)								4	2		8	PCC				
4.03	Poor weather conditions	Contractor unable to complete project to timescales due to poor weather	Work planned to be undertaken in most suitable periods								6	3		18	PCC				
4.04	Conflict with public using existing facilities during construction phase	Safety/ cost	Robust contract documentation identifying all requirements on existing and proposed usage of facilities through construction phase, adequate temporary pedestrian and traffic management								4	1		4	PCC/Contractor				
4.05	Protected species found during construction phase	Delay/cost	Ecological surveys								4	2		8	PCC				
4.06	Quality Control and build quality	Disputes	Supervise to ensure contractor meets specification								2	1		2	PCC				
4.07	Conflict with adjacent development	Delay/ cost	Review adjacent development proposals								4	2		8	PCC				
4.08	Delivery access to businesses	Delay/ cost	Adequate provision to be identified in Contract Documentation								2	2		4	PCC				
4.09	Construction over-runs into tourist season	Delay/ cost	Review progress and manage works around tourist seasons.								7	2		14	PCC				
5.0	Supervision	Scheme specific risks																	
5.01	Poor performance of contractor requires additional supervision	Cost/ delay	Robust Procurement procedures to ensure suitable contractor is commissioned								4	2		8	PCC				
5.02	Scheme over-runs incurring additional supervision fees	Cost/ delay	Review progress during construction (NEC PM)								6	2		12	PCC				
6.0	Land Availability and Costs	Scheme specific risks																	
6.01	Land Availability and Costs	inability to undertake project	All land owner's are in principle in favour of project								5	1		5	PCC				
7.0	Statutory Undertakers	Scheme specific Risks																	
7.01	Uncharted/ shallow Services encountered	Delays & Additional cost	Trial hole/ trenches dug in affected areas to determine location and depth								5	3		15					
7.03	STATS upgrade programme affects scheme construction	Delays & Additional cost	Early consultaion								4	1		5	PCC				
7.04	Upgraded service provision due to change in use	Delays & Additional cost	Review of current provision against estimated new requirements								3	1		5	PCC				